



VTECH SERIES START UP / SERVICE REPORT

Installing Contractor: _____ Contact: _____ Phone #: _____

Start-up / Service Date: _____ Job Site Name: _____

Job Site Address: _____
Number Street Apartment City Province / State Postal code / Zip Code

Boiler Model: _____ Boiler Serial No. _____ NB / CRN #: _____ Gas Type: _____

Gas Supply Pressure: _____ Recorded input (MBH): _____ CH Mode: _____ DHW Mode: _____

Voltage: 115 V 1Ø 230 V 1Ø

Combustion:

High Fire: CO2 _____ % CO: _____ PPM RPM: _____ NOx _____ PPM Δ T: _____

Low Fire: CO2 _____ % CO: _____ PPM RPM: _____ NOx _____ PPM

Venting

Vent Diameter: _____ Venting Configuration: _____ Stack Temp: _____

Vent Material and Make: _____

Safety Circuit Operation

Hi-Limit Flow Switch Blocked Flue Switch High Gas Switch Low Gas Switch

Features

DHW Sensor System Sensor Bacnet IP Bacnet MSTP Lonworks Glycol

Comments:

Technician Name: _____ Company: _____

Address: _____ Phone Number: _____

*****A Copy of the print out from analyzer should be attached*****